Completion Report

1	Name of Wok	Improvements and maintanance of culverts at Muneshwara block Vijalakshmi layout and sorrounding area in ward no;13 Shettihalli sub division
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/65/18-19 Dt. 30.01.2019
3	Head of Acount which is Chargeable	P- 1771.
4	Enstrument Order No. & Date	EE/DD/WO/97/21-22, Dt.15.03.2022
5	Name of Contractor	Manjula. K.
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	4890 | 16-17
	Page No	488947 to 488951
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner Shettyhalli Sub Division
10	a)Assistant Engineer	Venkateshappa.
	b) Asst. Exe. Engineer	Nagesh murthy.

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
10.00Lakhs	928838=00	—	68070=00

931930=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.13

ASSISTANT EXECUTIVE ENGINEER
Shettyhalli SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.